Approved For Release 2002/08/28 : CIA-RDP78B04747A000200030040-3

9 March 1971

SUBJECT: Meeting	STATINTL
discuss the mounting brackets modification. An inspection of the room was conducted and the following notes were given a) Cut back top cable tray, left side of stereocomparator,	
 in order to have access to controls. b) Provide bottom cable tray with cable loop box to feed rack #2, also provide access to top cable tray. c) Provide side extensions on top and bottom cable tray, front side, to feed #2 rack. 	
d) Leave "fit up pieces" for sub floor grating and computer floor around stereocomparator. Final fit after installation. 2. Other than the above modifications found the room was proceeding satisfactorily, but stated at this time that there would be a delay in the delivery of the stereocomparator. The arrival date for the cables is now from the 22nd to the 29th of March, and the arrival of the main components is now the 29th of March to the 12th of April.	STATINTL
3. Prior to this meeting, the GSA heavy duty foreman surveyed the area and was given a copy of the weight of various pieces of equipment. Prior to the arrival of this equipment, he would like to have another meeting to look over the passageway for egress of equipment from the back loading dock to the site.	STATINTL STATINTL
	STATINTL